



Schedule Overview for Constructing the New Broadway Avenue Bridge

March 14, 2016

SAFETY NOTICE

Construction vehicles are crossing the Greenbelt detour route to enter and exit the work zone.

For everyone's safety, ITD reminds Greenbelt and river users to:



- Obey signage and stay out of the restricted work zone.
- Using caution when crossing Broadway Avenue north and south of the bridge (near work zone entrances).
- Continue using the designated, clearly marked detour routes.
- Slow down and pay attention.

As construction continues, ITD will continue to share more details with you about the process of building the new bridge.

COMPLETED WORK

The structure of the previous bridge has been demolished and removed.

Crews recently completed driving steel piles into the riverbed to lay a foundation for the new bridge.

LOOKING FORWARD

Steel girders will be delivered and placed in late March for the bridge

deck.

Through this spring, crews will continue working on the bridge deck and begin building ramps and stairs to the Greenbelt.

Over the summer, roadway improvements will be constructed to Broadway Avenue, as well as the sidewalks and railing of the new bridge.



The new Broadway Avenue Bridge will be a four-span structure with three piers and weathered steel, haunched girders that will be visible from the Greenbelt.

The schedule for all work is tentative and weather-dependent.

[Click here](#) for an overview of the construction schedule. ITD will continue to provides construction updates.

The Broadway Avenue Bridge is being replaced to meet today's design standards, as well as current and future traffic volumes.

Construction will be complete late this year.

ITD reminds everyone to leave early, know your route and plan extra time for travel.



Learn more at www.itd.idaho.gov/BroadwayBridge