



News Release

10/4/2013

Contact:

Reed Hollinshead
ITD Communication
(208) 334-8881
reed.hollinshead@itd.idaho.gov

Southwest Idaho highway construction report for Oct. 4-11

BOISE - The following projects in southwest Idaho are now under way or will begin soon.

ADA COUNTY

BOISE - Idaho 16 Extension, river crossing and local road connections (GARVEE)

A 2.5-mile extension of Idaho 16 is under way, connecting Chinden Boulevard (U.S. 20/26) to State Street (Idaho 44), including construction of a 1,726-foot-long, 11-span, 10-pier, 88-foot-wide bridge over the Boise River and a new crossing of the Phyllis Canal. More than 1.5 million pounds of rebar and over 36.6 million pounds of concrete are used in the bridge.

Work is expected to finish by the fall of 2014.

Concrete guardrails will separate traffic from construction activities, and motorists are strongly encouraged to drive with caution. The speed limit is 45 mph.

The contractor for the bridge over the Boise River is continuing to place concrete for the bridge deck and parapet. If weather permits over the next few weeks, crews will pave concrete on the north side of the river during the daytime.

The contractor for the connections at Chinden and State and for the local roads has asphalt-paved the north leg of new Idaho 16 from Idaho 44 to the tie-in with original Idaho 16. Crews also have placed new pavement for the north half of Idaho 44 from the existing Idaho 16 to Plummer Road to the west.

The traffic pattern was switched Thursday night (Oct. 3). Traffic has shifted from the south half of Idaho 44 to the north half, onto the new pavement at existing Idaho 16. Traffic signals at the new intersection - approximately 300 feet to the west of the existing intersection - were turned on for the morning commute Friday (Oct. 4).

The new intersection will only serve east and westbound traffic on Idaho 44 and north and southbound traffic north of the intersection until the remaining projects across and south of the river are completed.

GARVEE (Grant Anticipation Revenue Vehicle) bonds allowed the Idaho Transportation Department to advance critical infrastructure improvements in vital corridors throughout the state.

Concrete Placing Co., of Boise, and Idaho Sand & Gravel, of Nampa, are the prime contractors on these projects. Knife River Construction, of Boise, and Nampa Paving are two of the main subcontractors for this work. The total construction cost is \$38.94 million.

ADA COUNTY

EAST BOISE ? Resurfacing on I-84 from milepost 60 to 70

ITD wants the public to be aware that construction activities on Interstate 84 east of Boise, between the Eisenman and Mayfield exits, have moved traffic over to one side of the interstate for one-lane travel in both directions until completion of the project. The contractor has accelerated work and is ahead of the original schedule.

The contractor has initiated work on the westbound side. Work is expected to finish by early November 2013.

The eastbound rest area has reopened, but the westbound Blacks Creek Rest Area and the Eisenman and Blacks Creek off-ramps will be closed until the project finishes.

Crews have completed work on the eastbound side. On the westbound side, the contractor has finished milling and an overlay SAFLEA treatment. Work continues on the weigh-in-motion project.

Central Paving Co., of Boise, is the contractor on this \$8.8 million project.

ADA COUNTY

EAGLE - State Street/Linder Road/Ballantyne Lane intersection work

Crews are rebuilding the Idaho 44/Linder Road intersection and widening Idaho 44 to five lanes. The work will improve safety, reduce congestion and allow for smoother traffic flow.

The east- and westbound lanes of Idaho 44 shifted to the north side of the highway in late June. The traffic shift on Idaho 44 will be in place until the project finishes.

The highway should be ready to open by this weekend (weather permitting).

Central Paving, of Boise, is the contractor on this \$9.23 million project.

BOISE COUNTY

GARDEN VALLEY - South Fork Payette River Bridge

Crews are working to replace the old bridge over the south fork of the Payette River near Garden Valley. The old bridge, located southwest of town, also called the Alder Creek Bridge or Silver Bridge, has a sufficiency rating of less than 50. Boise County is the local sponsor. The new bridge will be relocated upstream and the existing bridge will serve as a detour during construction.

Work on the initial phase of the project will continue until the winter shutdown period in early December.

The other half of the bridge will be built starting next spring, after crews remove the existing bridge. Work is expected to take most of the summer.

Ralph L. Wadsworth Construction Company Inc., of Draper, Utah, is the contractor on this \$2.3 million project.

This is an LHTAC (Local Highway Technical Assistance Council) project. ITD has oversight responsibility for this work.

CANYON, PAYETTE COUNTY

U.S. 95, Anderson Corner Road Improvements

Work began Sept. 30 on reconstruction of the U.S. 95 and U.S. 20/26 junction at the Payette and Canyon county line, known as Anderson Corner. The work is expected to finish in late October.??The contractor will excavate and place roadway base course next week, and hopes to pave asphalt approximately Oct. 18.

Crews will construct a new northbound right-turn lane onto Anderson Corner Road and will extend the southbound acceleration lane by one-quarter mile, providing additional space for safer merging onto U.S. 95.

Nunhems USA Inc. is headquartered near the junction and is participating financially in the project. The project is a cooperative effort involving ITD, Nunhems (part of Bayer CropScience), the Idaho Department of Commerce and the Western Alliance for Economic Development. The work was accelerated several years because of the partnership.

The speed limit in the work zone will be reduced from 65 mph to 45 mph; flaggers will guide traffic. Two lanes will open during most of the construction, but there will be times when the highway will be reduced to one lane and alternating traffic. Delays will be no more than 15 minutes.

The junction serves local agriculture traffic, major trucking transportation operations and local traffic vehicles.

Idaho Sand & Gravel, of Nampa, is the contractor on this \$239,416 project. Nunhems and the Western Alliance will contribute \$75,000 each, with the balance covered by ITD.

PAYETTE COUNTY

FRUITLAND - SW 3rd Street; Iowa Avenue to Jct. U.S. 95

This Local Highway Technical Assistance Council (LHTAC) project is a reconstruction of the main street through old downtown. The pavement is old and excessively patched, sidewalks are deficient and there are drainage issues.

The project should be substantially complete by the middle of October.

The city of Fruitland is the local sponsor.

Irco Asphalt & Gravel, of Fruitland, is the contractor on this \$2.25 million project.

VALLEY COUNTY

CASCADE ? Bridge Replacement

Replacement of the North Fork Payette River Bridge in downtown Cascade continues. The bridgework will extend into late fall 2013.

This project will replace the old, narrow, width-restricted bridge built in 1933 with one more than twice as wide. The existing bridge is 24 feet wide, and will be replaced with a 60-foot wide, 393-foot long, three-span bridge. The new bridge will have two 12-foot lanes, two 11-foot shoulders and a 14-foot median.

In addition, a paved extension will be built to the dirt shared-use path under the bridge on the north side of the river that provides access from both sides of the bridge to the new riverside park. The short section under the west half of the new bridge has been graded, but has not yet been paved.

??In the first stage, two-thirds of the new bridge will be built to the west of the existing structure. Traffic will be maintained on the existing bridge through this first stage of bridge work, and then will be routed to the new section of bridge for the remaining work as the old bridge is demolished. There will be traffic interruptions while the new roadway section leading to the new bridge is built.

From Monday through Thursday, work that limits drivers to one lane in each direction is only allowed between 9 a.m. and 4 p.m. Two lanes will be maintained between noon Friday and noon Monday. A river safety and navigation plan will be in place for recreationists that use this section of the river.

Crews continue asphalt paving for approaches and placing concrete deck on the east half of bridge. Crews intend to pave asphalt on Tuesday, Wednesday and Thursday of next week.

Wadsworth Brothers Construction Co. Inc., of Draper, Utah, is the contractor on this \$4.83 million project.

WASHINGTON COUNTY

WEISER ? replacement of bridge over Weiser River

The replacement of a 78-year-old bridge over the Weiser River south of Weiser has begun, with several significant traffic impacts. The work on U.S. 95 is expected to be done by mid-December.

Traffic is restricted to one lane across the bridge. North- and southbound traffic will alternate across the bridge, controlled by temporary signals at both ends of the structure.

Drivers are reminded to use patience during reconstruction and perhaps consider an alternate route, such as

Oregon State Route 201 and the U.S. 95 Spur.

Traffic volume increases on U.S. 95 on weekends, so electronic message boards, both on the side of the highway and overhead on westbound I-84, will be used to alert motorists of bridge restrictions. Crews plan to work Mondays through Fridays, but will be off the highway on weekends and holidays.

The two-lane bridge, one of 99 remaining on the state system built before 1936, will be replaced with a three-lane structure. The existing bridge has 26 feet of drivable width, but the new one will be expanded to 48. An average of 7,300 vehicles use the bridge daily. More than 100 million vehicle trips have been taken across the bridge during its lifetime.

In addition to replacing the aging bridge, crews also will reconstruct more than 500 feet of bridge approaches at the north and south ends.

The existing bridge has a sidewalk and two 13-foot lanes but no shoulders. The new bridge will have two 12-foot lanes and a 12-foot center turn lane. The project features a two-foot buffer next to the decorative bridge railing, a five-foot shoulder and a five-foot sidewalk on the west side. No bike lanes will be included in the project.

The new bridge will be 346 feet long and 55 feet wide, including the parapet.

The contractor has finished placing girders for Stage 2. Over the next week, the contractor will tie rebar on the decking and place the deck in three pours. Crews plan to pour concrete for curb and gutter, and place asphalt north and south of the bridge.

Braun-Jensen, of Payette, is the prime contractor on the \$4.8 million project.

Highway construction is one of the key forces pushing Idaho toward continued economic vitality by creating jobs, improving safety and reducing traffic congestion.

###

