



News Release

6/6/2014

Contact:

Reed Hollinshead
ITD Communication
(208) 334-8881
reed.hollinshead@itd.idaho.gov

Southwest Idaho highway construction report for June 6-13

The following projects in southwest Idaho are now underway:

ADA COUNTY

Meridian, Broadway and Gowen interchange reconstructions (GARVEE)

Three major Treasure Valley interchanges are being reconstructed, as the Meridian, Broadway and Gowen structures get a facelift after nearly five decades, thanks to GARVEE. Work is expected to be complete by late fall 2015.

The current Broadway interchange was built in 1969 when approximately 8,850 vehicles traveled on Interstate 84 near Broadway Avenue. Today, 74,000 vehicles travel over, under, and on and off the Broadway interchange each day. Gowen interchange, also built in 1969, went from 5,650 vehicles on the interstate to 47,000 daily. Those numbers are expected to reach 149,000 (Broadway) and 127,000 (Gowen) by 2035.

The Meridian interchange has seen the most explosive growth, from a daily intersection total of 10,650 in 1966 (it was built in 1965) to 133,000 today.

In addition to reconstructing the interchanges, work will include widening I-84 under the Meridian interchange and adding a third lane in each direction between the Broadway and Gowen interchanges. Gowen Road also will be widened between S. Eisenman Road and Federal Way. The railroad bridges between Broadway and Gowen will be replaced and widened to make room for additional lanes.

A Single Point Urban Interchange (SPUI) design, similar to the structures at Ten Mile and Vista, will be used in the reconstruction of the Meridian Road Interchange. The new Broadway interchange also will be a SPUI design. A conventional diamond interchange will replace the current interchange at Gowen Road.

Projects were selected based on readiness, pavement condition, congestion and safety. The work will be funded with savings from GARVEE, as well as regular federal funds.

GARVEE has resulted in significant safety improvements on Idaho's highways - crashes have been reduced by 38 percent, serious injuries by 51 percent and fatalities by 89 percent in corridors after GARVEE projects have been completed, despite nearly 46 million more miles driven.

I-84, Broadway Avenue Interchange

Construction is underway on the Broadway interchange in east Boise. ITD will add turn lanes on Broadway Avenue, replace the bridge and ramps, and add a third lane to I-84 between the Broadway and Gowen interchanges. The project is expected to be completed by late 2015.

Crews finished moving Broadway Avenue traffic to temporary lanes and signals last week. They will continue working on the eastern section of the new bridge, as well as the I-84 railroad bridge. They also will place temporary pavement on I-84 in preparation for the next stage of construction. Work will continue on the ramps and the new

portion of soundwall on Broadway Avenue.

Southbound Broadway Avenue is restricted to one travel lane across the interchange until next year. The work-zone speed limit on Broadway Avenue is 25 mph.

All lanes of I-84 will be open during the day, but lanes will be reduced at night (8:30 p.m. to 5 a.m.). Shoulders will be reduced in some areas of I-84 during the next phase of construction. The work-zone speed limit on I-84 is 55 mph.

Concrete Placing Company, of Boise, is the contractor on the \$26.7 million project.

I-84, Gowen Road Interchange

Construction is underway at the Gowen interchange in east Boise. ITD will widen Gowen Road to five lanes, replace the bridge and ramps, improve turn lanes in the area, and add a third lane to I-84 between the Broadway and Gowen interchanges. The project is expected to be completed by late 2015.

The contractor was able to finish the mainline (west end of the project) on May 25, reaching that milestone in the project. They are now working on the crossovers and median to prepare for transitioning to two-lane, two-way traffic in approximately one month. Crews also are working on widening the eastbound railroad bridge near Gowen and excavating the outside I-84 shoulders near the interchange.

Overnight lane restrictions will continue on I-84 from 8 p.m. to 5 a.m. weekdays. Restrictions will continue until 7 a.m. weekend mornings.

The speed limit is 55 mph on I-84 in the work zone.

Knife River Corporation, of Boise, is the contractor on the \$27 million project.

I-84, Meridian Road Interchange

Construction is underway to replace the Meridian Interchange and improve I-84 between Meridian and Five Mile roads. Meridian Road will be widened to three through lanes in each direction between Central Drive and Overland Road with curb, gutter, sidewalks and bicycle lanes. The improved interchange will include dual left-turn lanes for each I-84 on-ramp and a central traffic signal.

On I-84 between Meridian and Five Mile roads, the outside lanes and shoulders will be rebuilt, the inside lanes improved, and the storm-drain system in the median replaced. I-84 will be widened four lanes in both directions under the interchange.

At the interchange, crews will continue building the pier and abutment for the west half of the bridge, and building embankments for the westbound on- and off-ramps. Crews are working in the median between Meridian Road and Five Mile. They are removing asphalt and preparing the median for the storm drain system.

Crews are working day and night. I-84 will be reduced to two lanes at night (10 p.m. to 5 a.m. during the week, and 10 p.m. to 7 a.m. on weekends). Lane widths have been restricted to 10 feet on the Meridian Road bridge over I-84. Please watch for speed-limit reductions in the work zone.

Concrete Placing Company, of Boise, is the contractor on the \$50.8 million project.

ADA COUNTY

BOISE - Idaho 16 Extension, river crossing and local road connections (GARVEE)

Construction crews are building the road section on the north side of U.S. 20/26 near the Idaho 16 extension in preparation for paving in early June. They also continue to fill potholes along U.S. 20/26 and sweep the roadway to promote safe conditions for the traveling public. Intermittent traffic shifts will occur if needed for these activities. Concrete barricades separate traffic from most construction activities and flaggers will help direct traffic as necessary.

All east- and westbound Idaho 44 traffic lanes near the Idaho 16 intersection are open, including turn lanes for northbound Idaho 16. Road sweeping is being done in this area of the project as well. Final paving on Idaho 44 and Idaho 16 will occur in late May. During paving, motorists can expect all lanes to remain open with traffic shifts on Idaho 44 and traffic reduced to one lane on Idaho 16, with flaggers controlling alternating traffic.

All construction schedules are subject to change due to weather. The speed limit in the construction areas are 45 mph. Motorists are strongly encouraged to drive with caution through construction zones.

The striping is now complete on the top lift paving on SH44 between Plummer Road and Short Lane. The signal has been returned to normal phasing. ACHD is on site to make sure the timing stays correct.

Crews paved the north lane on SH 16 north of SH 44, and paved the southbound lane Thursday night; it will be striped for the weekend.

The contractor has been working nights to pave the top lift of new pavement for Idaho 44. They also are working to complete the roadway ballast sections for the new local roads and the final irrigation facilities. They milled the northbound and southbound lanes this week with a new overlay to thicken the existing pavement section and provide a smoother pavement surface. This overlay will tie the new pavement from the Idaho 16 projects into the roadway that received a new overlay in 2012.

On the Phyllis Canal portion of this project, the contractor is preparing to place the median and shoulder guardrail between U.S. 20 and the new Boise River Bridge.

The 2.5-mile extension of Idaho 16 over the Boise River, from Idaho 44 to U.S. 20/26 (Chinden Boulevard) will not be open to traffic until full project completion.

Concrete Placing Co., of Boise, and Idaho Sand & Gravel, of Nampa, are the prime contractors on these projects. Knife River Const., of Boise and Nampa Paving are two of the main sub-contractors for this work. The total construction cost is \$38.94 million.

BOISE COUNTY GARDEN VALLEY - South Fork Payette River Bridge

Crews are working to replace the Alder Creek Bridge or Silver Bridge over the south fork of the Payette River southwest of Garden Valley.

The old bridge has been removed. Construction on the other half of the bridge is underway. Work is expected to finish in mid- to late summer.

Work continues on the bridge deck. Work still to be completed in the near future includes road grading, guardrail work, seeding, and installation of curb and gutter.

Boise County is the local sponsor.

Ralph L. Wadsworth Construction Company Inc., of Draper, Utah, is the contractor on this \$2.3 million project.

This is an LHTAC (Local Highway Technical Assistance Council) project. ITD has oversight responsibility for this work.

CANYON COUNTY NAMPA - I-84, UPRR E. Lateral Canal Bridge & Northside Blvd. Underpass

A pair of bridges will be improved in Nampa starting Monday (June 2), as crews begin work on the aging Union

Pacific Railroad (UPRR) E. Lateral Canal Bridge and the Northside Boulevard Overpass with Interstate 84 at Exit 35.

The Idaho Transportation Department expects this to be a six-month project, finishing in December. The Northside Boulevard Bridge will be addressed first. Northside will initially be reduced from five lanes to three ? one in each direction with a center turn lane ? through the project area. This configuration will remain in place through mid-July.

The bridge decks on the westbound UPRR bridge and the eastbound Northside structure will be replaced, while decks on the eastbound UPRR bridge and westbound Northside will be repaired and sealed. Both bridges were built in 1966.??

The Northside interchange is ranked 8th in the state in traffic volume, carrying 80,000 vehicles per day.

This project will feature unique traffic shifts through the construction zone (mileposts 34.9-35.2). Eastbound and westbound lanes have separate bridge structures - two lanes in each direction.

To safely conduct construction activities on the eastbound structures, traffic will be reduced to one lane, shifting the other eastbound lane to the westbound bridge, separated from the two westbound lanes by concrete barricades. The reverse will occur when construction activities shift to the westbound structures. Night and weekend work is anticipated.

The deck replacements will use an Accelerated Bridge Construction technique involving full-depth precast concrete deck panels that will be a first for Idaho. By doing this, we can reduce the time and impact to the traveling public, and extend the lives of these bridges.

Granite Construction, of Salt Lake City, is the contractor for this \$4 million project.

PAYETTE COUNTY

I-84 resurfacing from Oregon border to Black Canyon

The lanes of Interstate 84 from the Oregon state line to the Black Canyon Interchange at Exit 13 will be resurfaced beginning June 16. The work will result in a smoother driving surface for motorists. The project is expected to last through late October or early November.

Crews will first build crossovers at both ends of the project to move traffic off the freeway surface to enable repairs.

In this mill-and-inlay pavement rehabilitation on both sides of the freeway ? westbound lanes will be done first, followed by the eastbound lanes ? crews will mill out about three inches of pavement in the right lanes. It will then be sealed with a fiberglass pavement reinforcing fabric to prevent existing cracks from spreading upward to the new surface.

The entire roadway will be sealed with a SALSA (Stress Absorbing Layer of Straight Asphalt) to help keep the new pavement flexible. Then the entire roadway will receive three inches of new Hot Mixed Asphalt (HMA) pavement. A section of I-84 eastbound from the Snake River Bridge to milepost 0.9 will be reconstructed to repair soft-base conditions under the existing pavement.

The ramps at Exit 3 (Fruitland) and at Exit 9 (New Plymouth) also will be overlaid.

The westbound left lane will close Wednesday (June 11) near the existing median crossover at milepost 13.3 to deliver equipment for the project. The contractor will likely also have lane closures at westbound milepost 0.4 to deliver equipment.

Motorists should expect possible single-lane closures during daylight hours Mondays through Fridays in either the eastbound or westbound directions for the next two to three weeks while equipment is moved to different parts of the

project to construct the new median crossovers.

While lane closures are in effect, the speed limit will be reduced to 65 mph.

Western Construction, of Boise, is the contractor on this \$9.6 million project.

VALLEY COUNTY

CASCADE ? Bridge Replacement

Replacement of the North Fork Payette River Bridge in downtown Cascade is nearly complete. Remaining work will repair a small section of pavement (estimated at 70 x 20 feet) at the end of the project.

The old, narrow, width-restricted bridge was replaced with one more than twice as wide. The earlier bridge was 24 feet wide, and was replaced with a 60-foot wide, 393-foot long, three-span bridge. The new bridge has two 12-foot lanes, two 11-foot shoulders and a 14-foot median.

In addition, a paved extension to the dirt shared-use path under the bridge on the north side of the river was built to provide access from both sides of the bridge to the new riverside park.

Wadsworth Brothers Construction Co. Inc., of Draper, Utah, is the contractor on this \$4.83 million project.

There are several other projects due to begin this spring or summer:

Idaho 21, Lucky Peak High Bridge to Robie Creek Road resurfacing

A 4.7-mile (milepost 17.3-22) piece of two-lane road from the High Bridge, at the turn to Spring Shores Marina, to the turn at Robie Creek Road, will be resurfaced in a CRABS project. The work also will include repairs to the existing drainage system, some roadway widening, and replacement of substandard guardrail. This project is likely to start June 23 and take about seven working days. Idaho Sand & Gravel, of Nampa, is the contractor on this \$1.8 million project.

Idaho 21, Idaho City to Mores Creek Summit resurfacing

This 13.3-mile pavement-rehabilitation project from Idaho City, at the ITD maintenance shed, to the Mores Creek Summit, is expected to begin in late June. Crews will conduct pavement repairs, fix frost heaves and improve drainage. They also will mill the surface, trench across and along the road at various locations, seal cracks in the pavement surface and apply a seal coat to the new surface. Knife River Corp. Northwest, of Boise, is the contractor on this \$1.6 million project.

Idaho 52, Railroad Overpass Replacement, Payette

This project, likely to begin after the Fourth of July holiday, will rehabilitate and resurface the railroad overpass on Idaho 52 in Payette. The bridge-deck surface is potholed, with worn bridge joints. Crews will rehabilitate the deck of the overpass, built in 1962, to create a better driving surface, remove lead paint and repaint the railing. Braun-Jensen Inc., of Payette, is the contractor on this \$1.3 million project.

Idaho 55, Eagle Rd., I-84 to Franklin southbound, Meridian

This summer or fall project will widen Eagle Road to add a third southbound lane from Franklin Road to the I-84 westbound on-ramp, resulting in a lane dedicated to the ramp turn. The additional lane will be the standard 12 feet wide, and it also will include new curb and gutter, as well as connecting the missing sidewalk pieces. The traffic signal also will be replaced. Two lanes will be maintained during construction. Crews are replacing the light at St. Luke's to accommodate another left-turn lane going southbound onto Eagle Road from the hospital, but the light at the Franklin Road intersection will remain unchanged.

Idaho 55, Lardo Bridge replacement, McCall

The 83-year-old Lardo Bridge on Idaho 55 near the Rotary Park on the southwest shore of Payette Lake is scheduled to be replaced this fall. Some preliminary construction started in May. When completed, the project will replace roadway approaches to the bridge and provide bicycle and pedestrian facilities on both sides of the bridge. The new bridge will be 200 feet long and 50 feet wide. Ralph L. Wadsworth Construction and Lochner was selected by ITD as the design-build firm for the upcoming \$3.64 million project. A "Meet the Contractor" meeting was held May 13 at Hunt Lodge in McCall.

U.S. 95, Creek Bridge Replacement, Washington County

The project, likely to begin in late June, will replace the old short-span Creek Bridge on U.S. 95 about seven miles north of Cambridge. The Creek Bridge, at milepost 120.6, is the oldest structure on the state highway system, built

in 1918. The bridge is in poor condition. The existing bridge, which is 14 feet in length and 34 feet wide, will be replaced by a pipe culvert with a 72-inch diameter measuring 56 feet in length. Knife River Construction Northwest, of Boise, is the contractor on this \$350,000 project.

U.S. 95, Trail Creek Bridge to Pinehurst, Adams County

A brief project on U.S. 95 in Adams County between the Trail Creek Bridge and Pinehurst is scheduled to begin June 16 and finish by mid-August. This area of the highway is bordered on one side by the Little Salmon River. The project will address retaining-wall instability and add stream barbs to protect the roadway embankment at three locations in this 4.7-mile stretch. Stream barbs are rock structures extending into a stream to modify flow patterns. They are commonly used to minimize erosion by steering the fastest current away from the eroding bank. Crews will then replace the roadway pavement removed to fix the walls and slope. The project also will include about 900 feet of guardrail repair. Debco Construction, of Orofino, is the contractor on this \$762,000 project.

U.S. 95/Idaho 55 Overlays and U.S. 95, Alpine Store to Council

This 40-mile pavement preventative-maintenance project on U.S. 95 and Idaho 55 will likely start around July 7. The project will involve milling off a few inches of the old roadway surface in locations to prepare for a new driving surface, performing some soft-spot repairs, some guardrail and delineation repair and installation, and the excavation for and installation of trench drain in specific areas along the highway. This is primarily an overlay project. Knife River Corp. Northwest, of Boise, is the contractor on this \$6.7 million project.

Questions? Visit us online at itd.idaho.gov, follow ITD on Twitter (@IdahoITD) or Facebook and check travel conditions at 511.idaho.gov or dial 5-1-1. Please slow down in highway construction zones and pay attention. Safety for drivers and workers is our highest priority.

###

