

Key No. 21897 - SMILEY CR AIRPORT BR
Blaine County

Item No	Description	QTY	Unit
104-005A	PARTNERING	5,000.00	CA
107-019A	SURVEY MONUMENT PRESERVATION	10,000.00	CA
201-010A	CLEARING & GRUBBING	1.00	LS
203-010A	ASBESTOS REMOVAL AND DISPOSAL	10,000.00	CA
203-021A	REMOVAL OF BRIDGE - PARTIAL	1.00	EACH
205-005A	EXCAVATION	65.00	CY
210-005A	STRUCTURE EXCAVATION SCHEDULE NO. 1	207.00	CY
210-015A	COMPACTING BACKFILL	147.00	CY
212-011A	FIBER WATTLE	50.00	FT
212-020A	SILT FENCE	250.00	FT
301-010A	GRANULAR SUBBASE	167.00	CY
303-022A	3/4" AGGREGATE TYPE B FOR BASE	240.00	TON
612-005A	W-BEAM GUARDRAIL	75.00	FT
612-110A	GUARDRAIL ANCHOR	4.00	EACH
612-120A	GUARDRAIL TRANSITION, LOW SPEED	4.00	EACH
626-010A	TEMPORARY TRAFFIC CONTROL SIGNS	20.00	SF
626-040A	BARRICADE TY 3	2.00	EACH
626-050A	DRUMS	10.00	EACH
626-105A	TRAF CNTL MAINTENANCE	50.00	HR
675-005A	SURVEY	1.00	LS
675-010A	DIRECTED SURVEYING	5,000.00	CA
677-005A	RECORD DRAWINGS	1.00	LS
S501-25A	SP BRIDGE PRECAST ABUT. AND BACKWALL	1.00	LS
S501-25B	SP BRIDGE PRECAST WINGWALLS	1.00	LS
S501-25C	SP BRIDGE PREFAB BRIDGE	1.00	LS
S501-30A	SP BRIDGE SHEET PILE WALL	110.00	FT
S912-05A	SP SEEDING	350.00	SY
Z629-05A	MOBILIZATION	1.00	LS